

Site Address	Construction Project Estimate	Construction Project Charter Ticket#	Date Construction Charter Approved by DOIT
125 S Lynchburg St Chestertown MD	\$32,670.00	1752	6/1/2015
107 Williams St Berlin	\$20,845.00	1769	6/12/2015
400 Walnut St Pocomoke City	\$33,000.00	1762	6/9/2015
424 W. Market Street Snow Hill Worcester	\$100,870.00		
11827 Ocean Gateway Ocean City Worcester	\$45,265.00	1936	9/25/2015
44 Desk Top Suveys	N/A	N/A	N/A

Estimated Date for Fiber Construction Completion	Estimated Date for fiber splicing & testing Completion	Actual Completion Date	Service Provision Date
7/1/2015	8/7/2015	8/10/2015	9/18/2015
TBD - pending Verizon Make ready process - 3 month process			
7/10/2015	8/7/2015	8/10/2015	9/18/2015
N/A	N/A		
N/A	N/A		
N/A	7/31/2015	N/A	N/A

Current Status
Fiber spliced and tested 8/10/15.
Change order for Verizon Pole Attachment work approved 8/31/15. Delivery date from VZ is 11/13.
Fiber spliced and tested 8/3/15
not approved
MOU sent 8/4/15 8/5/15- rec'd DHMH signed MOU. Tasked Skyline to proceed with engineering. 9/24/15- contacted property owner about required easement to install fiber. Cannot proceed until we receive.
Desk Top surveys completed and forwarded to Denis for review.